

Format for recording of household meter readings / Formular pentru înregistrarea datelor de pe contoarele gospodăriilor casnice

Annex/Anexa:

Source/Sursa:

Date/Data:

Language/Limba:

Guidebook

for the implementation of decentralized
water supply systems in Moldova

Ghid

pentru implementarea sistemelor decentralizate
de aprovizionare cu apă în Republica Moldova

Pipe laying works (MD norm)	ø 110	ø 90	ø 70	ø 50	ø 30
	Length (m) of verified and accepted works, indicate in drawing				
Machine excavation of trench					
Levelling of the trench bottom/ Manual digging (0,1m)					
Execution of gaps under pipe junctions (not when welded)					
Sand bedding of pipes	800				
Installation of the anchor blocks					
Installation of pipes and accessories, valves, hydrants					
Welding or assembling of pipes					
Installation of manholes and distribution points					
Isolation of pipe penetrations in manholes					
Partial backfilling of the pipes					
Compacting/tamping					
Execution of the preliminary pressure test					
Trenches backfill in junctions					
Total backfill of the trench					
Compacting/tamping					
Restoring the road surfaces					
Execution of the final pressure test					